
# NGL-Recovery Expander-Compressor Commissioning (Case Study)



By Nabil Madani,

Sr. Rotating Equipment Engineer






#### **Outline**

- Commissioning Background
- Description of the NGL Process.
- Description of the NGL expanders-compressors.
- Initial startup issues, troubleshooting and solutions:
  - 0% IGV speed overshoot.
  - Decrease of the Bearing housing temperature.
- o Recommendations.


## **Commissioning Background**

- Late 2008, 1<sup>st</sup> LNG Mega-Train (7.8 MT/Y) commissioning and start-up started at Qatargas Train-4 facilities.
- The majority of the Machinery commissioning was divided into three phases :
  - Driver solo run (Uncoupled run), except for expanders-compressors.
  - Coupled commissioning run (Air run and safe-fluid run), except for expanders-compressors.
  - Normal run (Startup for duty).
- January 2009, 1<sup>st</sup> NGL expander-compressor was started.

# **NGL Unit Process Description**



## **NGL Expander-Compressor Description**




Simplified Expander-Compressor Cross Sectional Drawing

## **Pre-startup Checks**


- NGL Expanders-Compressors were delivered with a dummy
   Mechanical Center Section (MCS), the duty MCS was packaged inside a preservation container under N2.
- The following adjustments and clearances were set during the duty
   MCS installation:
  - Expander and Compressor wheels clearances.
  - Inlet Guide Vanes Close clearance (0% IGV) and Open clearance (100% IGV).
  - Actuator stoppers (Close/Open) and stroke adjustment.
- Controls tuning and final assembly checks.
- All the adjustments and clearances were recorded.

## **0% IGV Speed Overshoot**






#### **IGV** Mechanism



IGV Mechanism (Illustration Video Only)

#### **IGV** Mechanism



Fixed Pivot Holder Shifting (Illustration Video Only)

## **0% IGV Speed Overshoot**


#### **Solution:**

 Addition of two dowel pins between the holder and the support preventing rotational movements.


#### Facts:

- Expander speed reached 87% of the total speed range at 0% IGV.
- Outlet temperature dropped from 19 to -73 deg C within 7 mn.
- o There is no contractual limitation in either the speed or the outlet conditions when starting the machines with the IGV at 0%.
- API-617 Chapter 4 "Expanders Compressors" do not limit speed or the outlet conditions with the IGV at 0%.

## **Bearing Temperature Decrease**



# **Bearing Temperature Decrease**



Simplified Expander-Compressor Cross Sectional Drawing

#### **Bearing Temperature Decrease**

#### **Solution:**

 Operating procedure and an Extra Delta Pressure transmitter were added to monitor the Delta pressure across the bearing housing during pressurization.

#### Facts:

- Operations Procedures developed during the construction phase (machine already manufactured) extracted from the Vendor instructions.
- Vendor instructions limited to the package boundaries.
- HAZOP performed for the NGL unit, not specific to expanders.

#### Recommendations

- Consider maximum speed or expander process outlet limitations at 0% IGV during the engineering phase.
- Operations involvement during the early stage of the machine engineering.
- Specific Operational review and start-up HAZOP for systems involving expanders.

Thank you ...